



Project: _____ Date: _____
A/E Project Number: _____
Submittal No. _____ Resubmission []

TRANSMITTAL A To (Contractor): _____ Date: _____
From (Subcontractor): _____ By: _____

Table with 4 columns: Qty., Reference / Number, Title / Description / Manufacturer, Spec. Section Title and Paragraph / Drawing Detail Reference

- Submitted for review and approval
Resubmitted for review and approval
Complies with contract requirements
Will be available to meet construction schedule
A/E review time included in construction schedule
Substitution involved - Substitution request attached
If substitution involved, submission includes point-by-point comparative data or preliminary details
Items included in submission will be ordered immediately upon receipt of approval

Other remarks on above submission: _____ [] One copy retained by sender

TRANSMITTAL B To (A/E): _____ Date: _____
From (Contractor): _____ By: _____
Date Rec'd by Contractor: _____ Date Trnsmt'd by Contractor: _____

- Approved
Approved as noted
Revise / Resubmit
Rejected / Resubmit

Other remarks on above submission: _____ [] One copy retained by sender

TRANSMITTAL C To (Contractor): _____ Attn: _____
From (A/E): _____ [] Other By: _____
Date Rec'd by A/E: _____ Date Trnsmt'd by A/E: _____

- Approved
Approved as noted
No action required
Revise / Resubmit
Rejected / Resubmit
Approved as noted / Resubmit
Not subject to review
Provide file copy with corrections identified
Sepia copies only returned
Point-by-point comparative data required to complete approval process
Submission Incomplete / Resubmit

Other remarks on above submission: _____ [] One copy retained by sender

TRANSMITTAL D To (Subcontractor): _____ Attn: _____
From (Contractor): _____ By: _____
Date Rec'd by Contractor: _____ Date Trnsmt'd by Contractor: _____

Copies: [] Owner [] Consultants [] One copy retained by sender
[] _____ [] _____ [] _____

Start Date	8-Jul-19	8th ST IMPROVEMENTS PROJECT ESTIMATED BASE LINE SCHEDULE	Early Bar
Finish Date	13-Sep-19		Progress Bar
Run Date	50 Days		Critical Bar

GENTRY GENERAL ENGINEERING	START DATE	END DATE	Total Days	2019												
				JAN.	FEB.	MAR.	APR.	MAY	JUN.	JUL.	AUG.	SEP.	OCT.	NOV.	DEC.	
	8-Jul-19	13-Sep-19	50													
Per Calendar Days or Per Working Days:		PER WOKRING DAYS														

MOBILIZE			Days to Complete															
Utilities	10	10-Jun-19	21-Jun-19	0														
Paint / Dig Alerts / Survey	10	10-Jun-19	21-Jun-19	0														
Yard / Staging Setup	5	1-Jul-19	5-Jul-19	0														
Saw Cut	5	1-Jul-19	5-Jul-19	0														

N. 8TH ST. - (BRAD ST. & CYPRESS AVE)			Days to Complete															
801 8th St.	5	8-Jul-19	12-Jul-19	45														
803 8th St.	5	8-Jul-19	12-Jul-19	45														
805 8th St.	5	8-Jul-19	12-Jul-19	45														
523 8th St.	5	8-Jul-19	12-Jul-19	45														
519 8th St.	5	8-Jul-19	12-Jul-19	45														
505 8th St.	5	8-Jul-19	12-Jul-19	45														
503 8th St.	5	8-Jul-19	12-Jul-19	45														

GENTRY GENERAL ENGINEERING	START DATE		END DATE		Total Days	2019												
	JAN.	FEB.	MAR.	APR.		MAY	JUN.	JUL.	AUG.	SEP.	OCT.	NOV.	DEC.					
	8-Jul-19		13-Sep-19		50													
Per Calendar Days or Per Working Days:		PER WOKRING DAYS																
N. 8TH ST. - (BAYVIEW DR. & MANHATTAN AVE)					Days to Complete													
801 8th St.	5	22-Jul-19	26-Jul-19	35														
211 8th St.	5	22-Jul-19	26-Jul-19	35														
207 8th St.	5	22-Jul-19	26-Jul-19	35														
N. 8TH ST. - MANHATTAN AVE & PALM DR.)					Days to Complete													
131 8th St.	5	29-Jul-19	2-Aug-19	30														
121 8th St.	5	29-Jul-19	2-Aug-19	30														
N. 8TH ST. - (PALM DR. & HERMOSA AVE)					Days to Complete													
119 8th St.	5	29-Jul-19	2-Aug-19	30														
802 8th St.	5	29-Jul-19	2-Aug-19	30														
HERMOSA AVE & 8TH ST.					Days to Complete													
70 Hermosa Ave		29-Jul-19	2-Aug-19	30														
S. 8TH ST. - (HERMOSA AVE & PALM DR.)					Days to Complete													
100 8th St.	5	5-Aug-19	9-Aug-19	25														
102 8th St.	5	5-Aug-19	9-Aug-19	25														
104 8th St.	5	5-Aug-19	9-Aug-19	25														

GENTRY GENERAL ENGINEERING	START DATE		END DATE		Total Days	2019																	
	JAN.	FEB.	MAR.	APR.		MAY	JUN.	JUL.	AUG.	SEP.	OCT.	NOV.	DEC.										
	8-Jul-19		13-Sep-19		50							■											
Per Calendar Days or Per Working Days:		PER WOKRING DAYS																					
S. 8TH ST. - (PALM DR. & MANHATTAN AVE)		Days to Complete																					
126 8th St.	5	12-Aug-19	16-Aug-19	20							■	■	■										
134 8th St.	5	12-Aug-19	16-Aug-19	20							■	■	■										
S. 8TH ST. - (MANHATTAN AVE & BAYVIEW DR.)		Days to Complete																					
208 8th St.		12-Aug-19	16-Aug-19	20							■	■	■										
218 8th St.		12-Aug-19	16-Aug-19	20							■	■	■										
S. 8TH ST. - (BAYVIEW DR. & MONTEREY BLVD.)		Days to Complete																					
122 8th St.	5	12-Aug-19	16-Aug-19	20							■	■	■										
747 8th St.	5	12-Aug-19	16-Aug-19	20							■	■	■										
S. 8TH ST. - (MONTEREY BLVD. & SUNSET DR.)		Days to Complete																					
760 8th St.	5	19-Aug-19	23-Aug-19	15							■	■	■										
316 8th St.	5	19-Aug-19	23-Aug-19	15							■	■	■										
S. 8TH ST. - (SUNSET DR. & LOMA DR.)		Days to Complete																					
322 8th St.	5	19-Aug-19	23-Aug-19	15							■	■	■										
324 8th St.		19-Aug-19	23-Aug-19	15							■	■	■										

GENTRY GENERAL ENGINEERING	START DATE		END DATE		Total Days	2019											
	JAN.	FEB.	MAR.	APR.		MAY	JUN.	JUL.	AUG.	SEP.	OCT.	NOV.	DEC.				
	8-Jul-19		13-Sep-19		50												
Per Calendar Days or Per Working Days:		PER WOKRING DAYS															
S. 8TH ST. - (LOMA DR. & CYPRESS AVE)					Days to Complete												
760 8th St.	5	19-Aug-19	23-Aug-19	15													
422 8th St.	5	19-Aug-19	23-Aug-19	15													
430 8th St.	5	19-Aug-19	23-Aug-19	15													
440 8th St.	5	19-Aug-19	23-Aug-19	15													
S.8TH ST. - (CYPRESS AVE & VALLEY DR.)					Days to Complete												
502 8th St.	5	26-Aug-19	30-Aug-19	10													
510 8th St.	5	26-Aug-19	30-Aug-19	10													
516 8th St.	5	26-Aug-19	30-Aug-19	10													
518 8th St.	5	26-Aug-19	30-Aug-19	10													
520 8th St.	5	26-Aug-19	30-Aug-19	10													
526 8th St.	5	26-Aug-19	30-Aug-19	10													
538 8th St.	5	26-Aug-19	30-Aug-19	10													
542 8th St.	5	26-Aug-19	30-Aug-19	10													

GENTRY GENERAL ENGINEERING	START DATE	END DATE	Total Days	2019														
	JAN.	FEB.	MAR.	APR.	MAY	JUN.	JUL.	AUG.	SEP.	OCT.	NOV.	DEC.						
	8-Jul-19	13-Sep-19	50															
Per Calendar Days or Per Working Days:	PER WOKRING DAYS																	
S.8TH ST. - (CYPRESS AVE & VALLEY DR. CONT.)		Days to Complete																
LABOR DAY - NO WORK	1	2-Sep-19	2-Sep-19	1														
546 8th St.	5	2-Sep-19	6-Sep-19	5														
550 8th St.	5	2-Sep-19	6-Sep-19	5														
554 8th St.	5	2-Sep-19	6-Sep-19	5														
558 8th St.	5	2-Sep-19	6-Sep-19	5														
560 8th St.	5	2-Sep-19	6-Sep-19	5														
8TH ST. FINALIZATION		Days to Complete																
Punch List	5	9-Sep-19	13-Sep-19	0														
Demobilize	5	9-Sep-19	13-Sep-19	0														
Start Date	8-Jul-19	GENTRY GENERAL ENGINEERING, INC.													Early Bar			
Finish Date	13-Sep-19	8th ST IMPROVEMENTS PROJECT													Progress Bar			
Run Date	50 Days														Critical Bar			